REWORK ITEMS LIST

Contract No. and Title: XXXXX-XX-XX-XXXX

Contractor: My Company

NUMBER	DATE IDENTIFIED	DESCRIPTION	CONTRACT REQUIREMENT (Spec. Section and Par. No., Drawing No. and Detail No., etc.)	ACTION TAKEN BY QC MANAGER	RESOLUTION	DATE COMPLETED
1	**12/01/10**	**Water main trench compaction was 80%. Specification requires minimum 90%.**	**02350 3.2.1**	**Notified Foreman/Supt.**	**Added more water and recompacted the trench to 92%**	**12/02/10**
2	**12/3/10**	**South wall in mechanical room was framed with 4" studs. Drawings call for 6" studs**	**A2.1 detail 4**	**Notified Foreman/Supt.**	**Subcontractor removed wall and reframed it with 6" studs**	**12/6/10**
3	**12/6/10**	**Acoustical ceiling wires in Comm. Room were of the wrong thickness**	**A3.3 Detail 2**	**Notified Foreman/Supt.**	**Subcontractor removed and replaced with 12 gauge wires**	**12/9/10**
4	**12/7/10**	**Hydrostatic test failure of main water line from gate valve to bldg**	**15400 3.3.2**	**Notified Foreman/Supt.**	**Subcontractor replaced a leaky valve and retested**	**12/10/10**
5	**12/10/10**	**Ceiling joist spacing in Electrical Room was 16" OC in lieu of 12"**	**A5.1 Detail 3**	**Notified Foreman/Supt.**	**Subcontractor moved framing and added joists**	**12/12/10**